





EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of First Floor to Abbigere for Yoga Kendra in ward Shettyhalli, Shettyhalli Sub Division.
2	Amount of Work Portion	14,05,640.57
3	Estimated Cost	15.00 Lakhs
4	Name of Contractor	Executive Engineer, KRIDL
5	Agreement No	BBMP/EE/DD Ag No. 329/17-18
6	No and date under which work order issued	Date: 22-03-2018
7	Time limit originally fixed for completion	BBMP/EE/DD/NO/329/2017-18
8	Date of application by the contractor for granting extension of time	Date: 22-03-2018
9	Date of receipt of application in the sub division office	90 Days
10	Extension granted if any	06.02.2019
	i)	06.02.2019
	ii)	Nil
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	230 Days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	EOT is recommended for sanction with minimum penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Recommended for EOT approval with penalty -


Assistant Engineer


Executive Engineer
Dasarahally Division, BBMP.


Assistant Executive Engineer
Shettyhalli Sub Division,
BBMP, Bangalore


Chief Engineer
Dasarahally Zone, BBMP
Bangalore

As recommended by AEE (22/3/18) for EOT in agreement